

Cabin 18 Getting A Lift

Matt Karpacz of the Hammer Crew placing a new 4 x 6 pressure treated sill plate at Cabin 18 at Nobscot. The cabin had been jacked up and old rotted sill plates and rim joists removed.